

Material Lead Times

Updated: 12/21/23

		SHOP DRAWINGS / SUBMITTALS (WEEKS)	DESIGN TEAM REVIEW & APPROVAL (WEEKS)	MATERIAL LEAD TIME (WEEKS)	DURATION FROM AWARD (WEEKS)
05 12 00	STRUCTURAL STEEL	6	2	10	18
		6	2	10	18
		4	2	10	16
		2	2	6	10

07 50 00	ROOFING & FLASHING	4	2	6	12
		4	2	6	12

23 10 00	PROCESS PIPING	2			
----------	----------------	---	--	--	--

[Blue Bar]

[Blue Bar]

[Blue Bar]

[Blue Bar]

[Blue Bar]

[Blue Bar]

[Blue Bar]

[Blue Bar]

ITEM DESCRIPTION	SHOP DRAWINGS / SUBMITTALS (WEEKS)	DESIGN TEAM REVIEW & APPROVAL (WEEKS)	MATERIAL LEAD TIME (WEEKS)	DURATION FROM AWARD (WEEKS)
260000 ELECTRICAL				
Engine Generator - > 600 KW	4	3	80	87
Engine Generator - < 600 KW	4	3	45	52
138KV Switchgear (Customer Station)	6	4	75	85
Pad Mount Utility Transformer	5	3	100	108
480V Interior Switchboard	5	3	45	53
Automatic Transfer Switch	3	2	45	50
Bus Duct & Plug-in Disconnects	3	2	40	45
Distribution Panels - > 600 A	3	2	48	53
Distribution Panels - 250 - 600 A	3	2	20	25
Distribution Panels - < 250 A	3	2	15	20
Dry Type Transformers	3	2	15	20
Light Fixtures - Standard	4	2	10	16
Light Fixtures - Custom	4	2	20	26